

TOORAK PARK PAVILION OVAL REDEVELOPMENT AND LIGHTING UPGRADE

Construction update #3 / January 2024



City of
STONNINGTON



Progress to date

We've just ticked over a year since works began on the Toorak Park pavilion, sports oval and lighting project and we're well on the way to delivering some exciting new community facilities.

The sports oval and lighting upgrade is now complete and we welcome sport back to Toorak Park from January. This stage of the project saw the sports oval enlarged, new drainage, irrigation and cricket wickets installed and the oval completely turfurfed. We also built new lighting towers and installed low spill, energy-efficient LEDs to meet the standard required for AFL amateur competition and practice.

Following the completion of the oval and lighting upgrade, in November 2023 construction moved to the pavilion with site excavation, civil works and concrete pours for pavilion footings happening throughout December, ahead of the pavilion slab being poured – planned for early 2024.

What's coming up

With the oval complete, the focus is now on the installation of temporary change rooms, powering up the scoreboard and completing the perimeter landscaping.

Pavilion construction works will also ramp up with the concrete slab to be poured and precast concrete walls installed.

Delivery of the precast concrete panels will result in increased truck movements on Orrong Road and may cause some minor traffic delays. Every effort will be made to keep this to a minimum.

Park access

Toorak Park sports oval is now open.

Areas around the pavilion construction site are closed and fenced off.

Victory Square park and playground remain open. Victory Square park will close for several months from February 2024 for turf remediation works. For more information visit stonnington.vic.gov.au/victorysquare



Working with you

The City of Stonnington and our contractors are committed to minimising the impact of our construction on local residents and the environment.

If you have any questions or concerns about the current works please contact 2Construct Pty Ltd on 0499 422 084 or leave us a message online at stonnington.vic.gov.au/tpp



Construction timeline

November 2023 to late-2024

Pavilion construction



Sign up for updates

As construction progresses, we will provide regular updates on our website stonnington.vic.gov.au/tpp – where you can also sign up to the Toorak Park project eNewsletter.



Watch the works

View a photo gallery and see the works progress at stonnington.vic.gov.au/tpp

We recognise works of this nature may cause some inconvenience and we thank you for your patience and understanding as we deliver this important community facility.



stonnington.vic.gov.au/tpp

WORK SITE RESTRICTIONS

In accordance with Worksafe and OH&S practices, parking and pedestrian access within the work site will be limited during working hours.

Please adhere to warning signs at all times

Toorak Park pavilion – perspective from the oval



Toorak Park pavilion – perspective from Orrong Road



Aerial view of Toorak Park sports oval

